Legend and Update record

Kickoff meeting and agree Drawdown schedule

TODAY Click to the left to hide / reveal.

High level plan																				TODAY												1.	H. Annual L	eave. (26/5 - 29/5)		LF	i. Annual Le	ave. 8/7 - 31/7	
Detailed Plan																																333	1000000000			Drawdown de	eadline:	18 month	ths from appi
TASKS	Complete?		Sep	p-19			Oct-19			Nov-1	9		Dec-19			J	lan-20			Feb-20			N	Mar-20			Ар	or-20			Мау-20			Jun-20			Je	ıl-20	
ITT: ITT preparation	Complete																	\top													П						\Box		
MC: Mini-competition (Procurement)	Complete							ш	Visits		Resp	onse																											
Tender period								25-Oct	07-Nov		27-1	Nov																							Ш				\perp
Scoping and selecton complete													.8-Dec																										\perp
																																			\perp				4
Appointment, kick off / Call-Off Contract signing					_	\perp	\perp												-				_				+				\perp				\perp		\perp		4
Intention to award / standstill Letter of intent issued (taken to be appointment letter, taken to be letter of intent	Complete												20-Dec			8/1/					+			+	+										\vdash	+	+		
Project meeting (all parties)	Complete																15/1/																						
Finalise Call off contract	Complete																23-J	an																					
Signoff: Appoint Service Provider with Call-off Contract (Schedule 5). Completed 18/2	Complete																	Planne	ed	Actual 18/2																			
HLA Stage (High Level Appraisal)						\perp	\perp								\sqcup			3 days site vis	isits									_			\perp				\perp				\perp
Coordination with building users / stakeholders (MCC)	Complete					_									\perp		20-J														\perp				\perp				
Service commencement	Complete				_	\perp	\perp	\perp							\vdash		23-J						_				+								\perp		\perp		4
Commence HLA (12 - 13 days site visits)	Complete							_							-			27-Jan	n				_				_								\vdash	_	-		4
Completion of HLA	Complete							_											_			6th Mar					-										_		\perp
Client approval of HLA Production and submission of report for cabinet: defined performance	Complete				-	+	+	+							\vdash		_	+-			_			_	25-Mar		+				+	_	_		\vdash	_	+		+-
parameters Notification to proceed to IGP	Complete				-	-	_	+					_		+			_			_			20th 2)C 14		+				+				+	_	+		+
Notification to proceed to 1159 Salix offer extension application (new task)	Complete					_	_	+							+			_	-		_			_	5-Mar		+				+				+	_	_		+-
Salix offer extension decision (new task)	Complete				-	+		+							+			_			_		_		- Januar	02-A	pr								+		+		+
Stage close	Date tbc				\neg	\dashv	+	+							+		+	+	+				-		Exce			osed Stage	3 exception pla	an	+		_			$\overline{}$	+		+
IGP Stage (Investment Grade Proposal)																																							\Box
Revised tasks and dates to be input based on finalisation of stage 3 exception	n plan																																						
Kick off meeting and Mobalisation	On hold																							2	23-Mar														
Draft IGP & M&V production	On hold																							2	27-Mar					15-May									
IGP progress meetings	On hold																									?		23-Apr	0:	7-May	?								
IGP technical review meetings	Dates TBC																									?			Mech	Elec	?								\perp
Amend report for Council	New task						\perp								\sqcup						\perp					0222022		_			22-Jun				$\perp \perp \downarrow$		\perp		\perp
Council approval of defined performance parameters and obtain delegated authority to proceed to subsequent stages	Delayed from 02- Apr				_										\sqcup	\perp										2nd A	.pr			14-Ma	У		•	04-Jun	\perp	\perp	\perp		
IGP surveys (delayed due to COVID-19)	Dates TBC																																		\perp				\perp
Production of draft WOS	New task					_		_							-			_				<u>i </u>													\vdash		-		
Submit draft WOS to LP / review	On hold				-	+	_	+							+		_	_			_		-+				+	-		15-Mar	У				\longrightarrow		+		+
WOS commments integrated / produce final copy	On hold				_										\vdash							-		_									29-May		\vdash		+		4
PIU IGP review	On hold				_										-		_				_	i 		_			+				-				\vdash	_	+		
	On hold	 			+	_	_						_		+	_			+			-					+	-			+	_	29-May		+	-	+		+-
IGP and appendices submitted to Salix (technical review) Funding application deadline	On hold Extended from 30-	+			+	+	_	+							+	-+		_						-			+	-			+		29-May		30-Jun	+	+		+
runding application deadline Salix review	Jun On hold	+			+	+	-	+					_		+	_		+									+				+	-+		12-Jun	JU Juli	+	+		+
Make any changes to IGP, M&V based on Salix comments	On hold	+			+	+	+	+					+		+	$\overline{}$	_	+	+				+	_	-		+	_			+	-+		18th Jur		+	+		+
Submit IGP & M&V to LP for framework compliance check	On hold	\vdash				+	+	+		\vdash		++			+	+	_	+					-	-	_		+				+	\dashv		19th Jur		+	+		+
LP reviw of IGP and M&V	On hold				+	+		+							+ +	$\overline{}$											+				+	_				3rd July	+		+
Works Contract signed (both parties)	On hold				\dashv	+		+								$\overline{}$											+				+	\dashv					17	7-Jul	+
				\vdash	\rightarrow	-	-	-	_	\vdash		\rightarrow	-	-	+	-	-	-	_	-	_	-	-	-	-	-		_		-	+				+				_