

M48 Severn Bridge

Update

15-12-25



M48 Severn Bridge


Short-Term Solution



M48 Weight Limit Implementation

- 7.5t weight limit implemented 27th May 2025
- Compliance was initially poor but improved with messaging and enforcement activity
- Operation 'Wolverine' achieved good compliance and this has been maintained
- Monitoring continues daily with 'weigh in motion' sensors and ANPR technology in place to capture breaches
- Loading remains well within acceptable safety tolerances

7.5t Compliance




M48 Severn Bridge

Medium-Term Solution



Governance Overview



Feasibility Stage 1



Feasibility Stage 2




Engagement

- Ideas generation workshop (wide engagement)
- Reach out to wider community (colleagues, consultancies)
- Long List of options
- Development of assessment matrix:
 - Operations & Resilience
 - Construction & Risks
 - Wider Traffic & Env. Impacts
 - Health & Safety
- Long List testing
- Internal stakeholder testing
- Short List produced
- Traffic data, model build/assurance


- Short List technical development
- Technical engagement with Welsh Govt, SWTRA, LAs (esp IT integration)
- Review of IT experience (Brock, Dartford etc)
- Engineering development
- Traffic model tests
- Overview presented to project team

- **Stakeholder Workshop**
 - Public Sector Members of SSSG and their technical leads invited to workshop to review emerging options
- **User Acceptance Testing**
 - Business Reps, Businesses, Hauliers and industry representatives
- **Internal Option Selection Workshop**
 - Project Team
 - Route Sponsor
 - SES
 - Customer Champion


Location



Junction 1



Junction 2



Current Activity

- Further Traffic Modelling
- Early Engagement with Technology Suppliers
- Determine Signing Strategy
- Power/Communication infrastructure design
- Geotechnical Surveys
- Civils Design Work

Next Steps

- Conclude and present traffic modelling outcomes to define any limitations to system performance
- Undertake resilience assessment and contingency/incident management strategy
- Technology procurement and testing
- Conclude civils/signing design
- Progress Traffic Order requirements

Medium Term - Communications

- Strategic Stakeholder Steering Group Monthly Meeting
- Monthly Stakeholder Newsletter
- Website Updates
- Press Releases
- Customer Workshops
- M48 Severn Bridge e-mail account
- Briefings

Status

- **Time** scheme remains on track for OfT in October 2026. Statutory Instrument process is highest risk to programme
- **Cost** cost estimate is currently in preparation but solution is at the lower end of the anticipated range
- **Quality** proposed solution may require restriction on HGV access (eastbound) in AM peak to avoid significant congestion from A466 > M48 East. This challenge is complex and has direct interface with SI process.

Medium-Term Programme

	2025									2026									
	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT
Project Initiation	✓																		
Team Mobilisation	✓	✓																	
Scoping & Procurement	✓	✓																	
Feasibility 1: Sifting		✓	✓	✓															
Feasibility 2: Development					✓	✓													
Options Selection						✓	✓												
Communications							✓	✓											
Detailed Design							✓	✓											
Procure & Mobilise																			
Physical Works																			
Testing & Enforcement																			
Bridge Re-Opens to HGVs																			
KEY																			
✓	Completed																		
	Underway / On-Track																		
	Not Started Yet																		

M48 Severn Bridge

Long-Term Solution




Current Activity

- Previous assessment and optioneering studies reviewed
- Workshops held to scope feasibility requirements
- Supplier commissioned to undertake feasibility study
 - All options will be reviewed to inform OBC
- *Initial* sieving suggests focus will likely be on ‘cable augmentation’

Main Cable Augmentation – Scale and Extent


- Need to add about 25% capacity to the bridge: likely to be by main **cable augmentation**
 - 80% of load in existing cable is weight of bridge
 - Load to go into both old and new cables
 - Works by transferring load from old cable into new by ‘jacking’ cables toward each other




Key Aspects of Cable Augmentation

Extent of Augmentation

- To be decided – with some future proofing built in
- Heavily dependent on how much load can be transferred from existing cable into new cable
- Previous view on 25% capacity enhancement to be revisited
- Hope to avoid building new anchorages



Mitigation Management Strategy



Project Performance

- Time / Cost / Quality
- Full scope and schedule of feasibility study now agreed with supplier – identified additional time required for option assessment/testing and peer reviews
- Consultancy Team now approved (named individuals)
- Initial Options Report: Summer 2026 – delayed by 2 months
- Final Feasibility Report: Autumn 2026 – delayed by 2 months
- Review of previous work completed
- Review of global experience on cable bridges commenced

- ANY QUESTIONS?